

Update as of September 2025

ADA Barrier Removal - Rancho Cucamonga and Chino Campuses

5885 Haven Avenue, Rancho Cucamonga, CA 91737 and 5897 College Park Avenue, Chino, CA 91710

PROJECT DETAILS

Designed: 2022
Est. Start Date: June 2023
Est. Completion: Spring 2025
Estimated Costs: \$10M
Architect: 19-6 Architects

SCOPE

- Americans with Disabilities Act (ADA) assessment and removal of barriers for compliance
- Divided into 4 distinct packages for DSA submission, approvals, and coordination of work in field



PROJECT UPDATES

- Packages 1 & 2 - Project work completed. Notice of Completion filed at the county after approvals by the Governing Board at May 2025 meeting. DSA project close-out in works and ongoing.
- Package 3 - Project work to be evaluated upon completion of Facilities Master Plan Re-vamp work.
- Package 4 - ADA project construction bid package planned to be combined with the drive-way approach and off-site work along Eucalyptus Ave upon receipt of permits from the City of Chino; including the Chino MIB Secondary Effects project.

